



CSAH 61 (Shady Oak Road)

Roadway reconstruction from CSAH 3
(Excelsior Blvd) to north of Trunk Highway 7



Hennepin County Minnesota




working for you

Hopkins City Council Meeting April 1, 2014

- Project Location
- Design Features
- Shady Oak Pond Wetland Impacts
- Construction Staging
- Project Costs
- Project Schedule
- Project Communications Plan




Project Location




Design Features

CSAH 61 (Shady Oak Road) - County Project No. 9112
From CSAH 3 (Excelsior Blvd) to North of Hwy 7
PRELIMINARY LAYOUT #2A
Latest Revision 12/23/2013




Hennepin County Minnesota


Excelsior Blvd to Mainstreet



Mainstreet to 2nd Street




TH 7 Intersection Realignment



Screen Fencing & Landscaping




CSAH 61 Area 3 - Vegetative Screening
Prepared by Barr Engineering Co. for the City of Hopkins - 12/06/2013



CSAH 61 Area 1 - Vegetative Screening Concept Plan
Prepared by Barr Engineering Co. for the City of Hopkins - 12/06/2013

Shady Oak Pond Wetland




Construction Staging (subject to change)


- Stage 1.1 Add additional pavement to west side
 from South of Mainstreet to TH 7
- Stage 1.2: Traffic on west side - construct east
 side from south of Mainstreet to TH 7
 Construct north of TH 7 (detour)
 Construct Mainstreet leg (detour)
 2nd St./West Park Rd./21st Ave. Access
- Stage 2: Traffic on east side - construct west
 side from south of Mainstreet to TH 7
- Stage 3: Construct from CSAH 3 to south of
 Mainstreet (half at a time)



North of TH7 Detour



Mainstreet Detour



Project Costs & Funding

Estimated Total Project Costs/Budget

\$11,000,000	Land Acquisition
\$11,802,347	Construction
<u>\$ 3,488,653</u>	Other
\$26,291,000	

Hopkins Estimated Project Costs

\$2,832,500	Land Acquisition
\$ 350,000	Construction & Engineering
\$ 75,000	Street Lighting
\$ 220,000	Overhead Utility Undergrounding
\$ 190,000	West Park Rd & 21 st Ave. N Roadway
\$ 490,000	Utilities
<u>\$ 100,000</u>	Landscaping
\$4,257,500	



working for you

Project Schedule

April 1, 2014	Bid Opening & Hopkins City Council
April 7, 2014	Minnetonka City Council
May 21, 2014	Public Open House
June 2014	Construction Start
November 2015	Construction Complete
2015-2016	Landscaping Project



working for you

Communication Plan

- Open house notice mailing
- Pre-construction open house
- Website email updates
- Periodic newsletters for West Park Rd & 21st Ave N residents
- Construction contacts will be provided for questions & concerns



working for you



Questions?



Hennepin County Minnesota

working for you



Construction Stage 3.1

CSAH 61 (Shady Oak Road) - County Project No. 9112
From CSAH 3 (Excelsior Blvd) to North of Hwy 7
CONSTRUCTION STAGE 3 - FIRST PHASE



Construction Stage 3.2

CSAH 61 (Shady Oak Road) - County Project No. 9112
From CSAH 3 (Excelsior Blvd) to North of Hwy 7
CONSTRUCTION STAGE 3 - FINAL PHASE

